2023-2024

PROJECTS MANAGEMENTS CONSULTANCY REPORT

Client: Executive Engineer, Yelahanka Division, BBMP, Bangalore.

Agency: Keerthi N, Contractor, Bangalore.

Name of Work : Construction of Stamp vendors building near Mini Vidhanasoudha building in ward no-05 Yelahanka New Town Sub Division, BBMP, Bangalore.

CIVIL AIM CONSULTANTS & ENGINEERS

An ISO 9001: 2015 Certified Company

NABL Accredited as per ISO-17025: 2017 Laboratory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : Construction of Stamp vendors building near Mini Vidhanasoudha building in ward no-05 Yelahanka New Town Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Keerthi N,** Contractor, Bangalore.
Bill Cost	:	Rs.28.16Lakhs
Date of Inspection	:	05.07.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.05),** BBMP, Bangalore. (b) **Mr. Yashash,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such	Cum	106.42	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and	Cum	34.23	Work done up to the billed quantity and Quality is satisfactory
	A)Up to125% of quantity		21.86	Work done up to the billed quantity and Quality is satisfactory
	B)Above 125% of quantity		12.37	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying in position Plain cement concrete for levelling course for all works in foundation. The granite/ trap/ basalt crushed graded coarse	Cum	26.52	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,

4	Providing Size Stone Masanry with hard stone in foundation & plinth with cement mortor 1:6	Cum	79.40	Work done up to the billed quantity and Quality is satisfactory
	A)Up to125% of quantity		50.69	Work done up to the billed quantity and Quality is satisfactory
	B)Above 125% of quantity		28.71	Work done up to the billed quantity and Quality is satisfactory
5	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers	Cum	23.61	Work done up to the billed quantity and Quality is satisfactory
6	Loading and Unloading of Stone Boulder/Stone aggregates/	Cum	81.71	Work done up to the billed quantity and Quality is satisfactory
7	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km	t.Km	104.58	Work done up to the billed quantity and Quality is satisfactory
8	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works	Cum	10.13	Work done up to the billed quantity and Quality is satisfactory
9	Providing and laying in position Reinforced cement concrete for all Super structures of building,Road works,water works, Irrigation works, Sub	Cum	28.84	Work done up to the billed quantity and Quality is satisfactory
10	Providing and laying in position Reinforced cement concrete for	Cum	10.80	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying in position Reinforced cement concrete for all Super structures of building,Road works,water works, Irrigation works, Sub	Cum	2.81	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೮

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

12	Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring	Kg's	7789.07	Work done up to the billed quantity and Quality is satisfactory
13	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than	Sqm	199.07	Work done up to the billed quantity and Quality is satisfactory
14	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum	Sqm	110.16	Work done up to the billed quantity and Quality is satisfactory
15	Concealed Conduit System Supplying heavy gauge PVC conduit pipe ……mm dia mm thick confirming toIS 2509 with suitable size bends,	Mtr	126.00	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ.ಸಿ. ಬೆಂಗಳೂರು-10ರ